

Kosmos					
Description of Tower	No. of Stories	Super Area Sq ft.	Finishing date	Construction Stage	Next Month Planning
Kosmos-1	G+16	129,238	Apr-14	Internal plaster and flooring works in progress	Internal plaster and flooring works will be completed
Kosmos-2	G+16	122,567	Apr-14	Internal plaster and flooring works in progress	Internal plaster and flooring will be completed fully.
Kosmos-3	G+16	122,760	Mar-14	Finishing works in progress	Finishing works will continue
Kosmos-4	G+16	122,577	Jul-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-5	G+16	129,469	Jun-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-6	G+16	129,469	Apr-14	Internal plaster and flooring works in progress	Internal plaster and flooring works will be completed
Kosmos-7	G+16	129,238	Mar-14	Internal plaster and flooring works in progress	Internal plaster and flooring works will be completed
Kosmos-8	G+16	129,570	Jan-14	Finishing works in progress	Handover to FMG will start
Kosmos-9	G+16	129,238	Jan-14	Handover to FMG in progress	Handover to FMG will continue
Kosmos-10	G+16	129,404	May-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-11	G+16	129,238	Jun-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-12	G+16	129,238	Apr-14	Internal plaster and flooring in progress	Internal plaster and flooring will be completed
Kosmos-14	G+16	129,236	Apr-14	Internal plaster and flooring in progress	Internal plaster and flooring will be completed
Kosmos-15	G+16	130,330	Jun-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-16	G+16	130,205	Feb-14	Finishing works in progress	Finishing works will continue
Kosmos-17	G+16	130,205	Aug-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-18	G+16	130,205	Apr-14	Internal plaster and flooring in progress	Internal plaster and flooring will be completed

Kosmos-19	G+16	130,205	Oct-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-20	G+16	130,287	Aug-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-21	G+16	130,205	May-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-22	G+16	130,205	May-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-23	G+19	152,844	May-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos-24	G+19	128,640	Jun-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos-25	G+19	124,000	Jul-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos-26	G+19	148,800	Oct-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-28	G+16	124,990	Apr-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-29	G+16	125,150	Mar-14	Internal plaster and flooring in progress	Internal plaster and flooring will be completed
Kosmos-30	G+16	113,900	Jun-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-31	G+16	113,900	Jun-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-32	G+16	114,140	Jan-14	Handover to FMG started	Handover to FMG will continue
Kosmos-33	G+16	113,980	Apr-14	Finishing works in progress	Finishing works will continue
Kosmos-34	G+16	113,900	Feb-14	Finishing works in progress	Finishing works will continue
Kosmos-35	G+16	114,140	Dec-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-36	G+16	114,060	Jan-15	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-37	G+16	114,140	Feb-15	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be

					in progress.
Kosmos-42	G+16	113,900	Apr-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-43	G+16	113,980	Jun-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-44	G+16	113,900	Jun-14	Internal plaster, flooring and other finishing works in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos-45	G+16	113,900	Oct-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos-46	G+16	114,060	Sep-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos-47	G+16	113,900	Sep-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos - 51	G+17	89,560	Feb-14	Finishing activities in progress	Finishing activities will continue
Kosmos - 52	G+17	89,560	Apr-14	Internal plaster and flooring is in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos - 53	G+17	89,560	Apr-14	Internal plaster and flooring is in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos - 54	G+17	89,560	Jul-14	Internal plaster and flooring is in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos - 60	G+17	93,520	Apr-14	Internal plaster, flooring and other finishing works in progress.	Internal plaster, flooring and other finishing works will be in progress.
Kosmos - 61	G+17	93,520	May-14	Internal plaster, flooring and other finishing works in progress.	Internal plaster, flooring and other finishing works will continue
Kosmos - 62	G+17	140,680	Jul-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos - 63	G+17	93,520	Aug-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos - 64	G+17	93,520	May-14	Brickwork, internal plaster is in progress	Internal plaster, flooring and other finishing works will continue
Kosmos - 65	G+17	93,520	Aug-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos - 66	G+17	93,520	Jun-14	Internal plaster and flooring in progress.	Internal plaster and flooring will continue
Kosmos - 67	G+17	93,520	May-14	Internal plaster and flooring in progress.	Internal plaster and flooring will continue
Kosmos - 68	G+17	140,680	Sep-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue

Kosmos - 69	G+17	140,680	Oct-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos - 70	G+17	93,520	Jul-14	Internal plaster and flooring is in progress	Internal plaster, flooring and other finishing works will be in progress.
Kosmos - 71	G+17	93,520	Oct-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos - 72	G+17	93,520	Nov-14	Brickwork and plaster works in progress	Brickwork and plaster works will continue
Kosmos - 72 A	G+19	96,338	Dec-14	Brickwork and plaster works in progress	Brickwork and plaster works will be in progress
Kosmos - 72B	G+19	86,812	Dec-14	Casting for 19th FRS is completed	Brickwork and plaster works will be in progress
Kosmos - 72C	G+19	93,711	Jul-15	Casting of 12th FRS in progress	12th FRS will be completed
Kosmos - 79A	G+19	127,509	Jun-15	Casting of 13th FRS is completed	14th FRS will be completed
Kosmos - 79B	G+19	86,812	Aug-15	Casting of 10th FRS is completed	11th FRS will be completed
Kosmos - 58	G+17	93,520	Feb-15	Casting of 16th FRS is completed	17th FRS will be completed
Kosmos- 73	G+17	93,520	Jul-14	Internal plaster and flooring is in progress	Internal plaster and flooring will continue
Kosmos - 74	G+17	93,520	Aug-14	Internal plaster and flooring is in progress	Internal plaster and flooring will continue
Kosmos- 75	G+17	123,050	Dec-14	Internal plaster and flooring is in progress	Internal plaster and flooring will continue
Kosmos - 77	G+17	122,680	Sep-14	Internal plaster and flooring is in progress	Internal plaster and flooring will continue
Kosmos - 78	G+17	122,680	Jul-14	Internal plaster and flooring is in progress	Internal plaster and flooring will continue
Kosmos - 79	G+19	122,680	Aug-15	Casting of 10th FRS is in progress	10th FRS will be completed
Kosmos - 80	G+19	122,680	Jul-15	Casting of 10th FRS is in progress	10th FRS will be completed